BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name Of Work	Providing LED Street lights/Poles/Control switches/control wires at Dark/volernabal places in Ward no 12
2	Estimate cost / amount	239.49 Lakhs
3	Name Of Contractor	NAGARAJU LINGAIAH (VEDHA ELECTRICALS)
4	Amount of Contractor	Rs. 2,41,51,399 00
5	Agreement No.	EE/Ele/DZ/AGR/ 05/2022-23 Dt.26.04.2022
6	No. and date Under which the work order has been issued	EE/Ele/DZ/TEND/WO/12/2022-23 Dt.05.05.2022
7	Time limit originally fixed for completion	45 days
8	Date of application by the contractor for granting extension	15.06.2022
9	Date of receipt of application in the sub-division office	15.06.2022
10	Extension granted if any	NO
	1. Form	
	2. Form	
11	Work Carriedout by the contractor during the original period stipulated in contract	90%
12	Work carried out during the first period of extension	NA
13	Work carried out during And extension	100%
14	Time now applied for	34 Days
15	Date of recommending time limit applied	22.07.2022
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	Nil
18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil

Proprietor

Scanned by CamScanner

20	Wheather the notice as per clause has been issued	NA
21	Report by Asst. Executive engineer	ದಾಸರಹಳ್ಳಿ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದ ಶಾಸಕರಾದ ಮಾನ್ಯ ಶ್ರೀ ಆರ್ ಮಂಜುನಾಥ್‌ರವರ ದಿನಾಂಕ: 24.05.2022 ರಂದು ಕೆಲವು ಮಾರ್ಪಾಡು ಮಾಡಲು ಸೂಚಿಸಿರುವುದರಿಂದ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಮಾರ್ಪಾಡು ಮಾಡಿ ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದಿಂದ ಅನುಮೋದನೆ ಪಡೆದು ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ವಿಳಂಬವಾಗಿರುವುದರಿಂದ ಸದರಿ ಕಾಮಗಾರಿಗೆ 34 ದಿನಗಳವರೆಗೆ ದಂಡ ರಹಿತ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಬಹುದಾಗಿರುತ್ತದೆ.
22	Recommendation of executive engieer	ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು(ವಿ) ರವರ ಶಿಫಾರಸ್ಸಿನಂತೆ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ವಿಳಂಬವಾಗಿರುವುದರಿಂದ ಸದರಿ ಕಾಮಗಾರಿಗೆ 34 ದಿನಗಳವರೆಗೆ ದಂಡ ರಹಿತ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಬಹುದಾಗಿರುತ್ತದೆ.

Asst./JE Engineer BBMP
BBMP Dasrahalli Zone

Asst. Executive Engineer
BBMP Dasrahalli Zone

Executive Engineer
BBMP Dasrahalli Zone

Superintending Engineer (Electrical)
BBMP

ವಿಶೇಷಾಧಿಕಾರಿ/IC
ಪ್ರಧಾನ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner